

LOCATION / AREA			
S.NO	CHECK THAT	CHECKED	
1	Unit is installed as per the specification& approved drawing.		
2	Duct work completed / Sound Attenuators Installed.		
3	Air filters fixed and clean (Pre + Bag).		
4	Starter Panel Installed.		
5	Terminals , Exhaust & intake Louvers are Fixed.		
6	VAV / CAV Installed.		
7	Dampers installed and accessble.		
8	VFD Installed.		
9	Measurement Point identified and test Hole Drilled.		
10	FD/ VCDs Checked and Opened.		
11	Fan Chamber / AHU Unit is Clean.		
12	Motor termination and Control unit is Checked.		
13	Fan rating is correct.		
14	CHW Piping Completed With Valves & Ancillaries.		
15	Drain slope and drain pipe is checked.		
16	Heat exchanger wheel is clean and the direction of roatation is correct.		
17	Sand trap Louvers are fixed and proper.		
	BUILDINGS		
16	Doors, windows are Fixed and works completed.		
	FAN	SUPPLY FAN CHECKED	RETURN FAN CHECKED
18	Direction of rotation is correct.		
19	Fan and Motor are Lubricated.		
20	Fan Shaft and Bearing aligned Properly.		
21	Drive guards fitted.		
22	V Belts Fitted , Tension is Correct.		
23	Adequate Access to Fan Ok.		
REMARKS			