

SYSTEM		DATE
LOCATION / AREA		
S.NO	CHECK THAT	CHECKED
1	Indoor unit is installed as per the specification & approved drawing.	
2	Outdoor unit is installed as per the specification& approved drawing.	
3	Enough space in the condenser unit for free flow air.	
4	Vibration isolators are in place and firm.	
5	Air filters fixed and clean.	
6	Fan chamber is clean.	
7	Grills fixed.	
8	Doors ,windows ,false ceiling fixed.	
9	Fuse / Circuit Breaker rating is correct.	
10	Power and control wiring is complete in accordance with the drawings.	
11	Drain slope and pipe is checked.	
12	Controls Completed.	
13	Direction of rotation of evaporator fan is correct.	
14	Direction of rotation of condenser cooling fan is correct.	
15	High pressure cut off operating.	
16	Low pressure cut off operating.	
17	All speed wiring and control wiring is checked.	
18	Drain slope and drain pipe is checked.	
19	The pressure test is completed and refrigerant charged.	
REMARKS		