

INSTALLATION OF PANEL BOARDS

Project:	IR No.:
Owner:	DB ID NO.:
Project Manager:	Building No.:
Consultant:	Level:
Main Contractor :	Date:

NO.	DESCRIPTION	CHECKED BY			
					REMARKS
1	Approved Material used (MIR).				
2	Shop drawing and load schedule is approved.				
3	Installation is done as per approved shopdrawing.				
4	Panelboard assembly and installation according to manufacturer's instructions.				
5	Elevation and location of panelboard is correct.				
6	Type and rating of circuit breaker is correct as per approved load schedule.				
7	Wiring system is as per approved schematic diagram.				
8	Neutral and earth cables are properly and tightly terminated to respective bars.				
9	Torque as per manufacturer's recommendations.				
10	Bus bar phasing color coding and clearances as per approved drawing.				
11	Correct type and size of fittings are used.				
12	Correct labeling and tagging is provided.				
13	Proper cable management is provided.				
14	Panelboard installed is plumb and levelled.				
15	Panelboard installed is free from damages and scratches. Door interlock is operating.				
16	Panelboard installed has clear accessibility for maintenace and operation.				

Remarks/Comments (if any):

COMPANY			
Name			
Signature			
Date			