INSTALLATION OF FANS AND ACCESSORIES Project: IR No.: Building No.: Owner: Project Manager: Level: Consultant: Date: Main Contractor : CHECKED BY NO. DESCRIPTION REMARKS Check that relevant MIR & Shop drawing are 1 approved. 2 Rotation of Fan Wheel is correct. Fan Wheel rotates freely. 3 Fan and motor have been fastened securely, all 4 drives have been correctly aligned. Anti vibration mountings / roof curbs installed 5 per manufacturer's written instruction. Leveling of fan set & base have been carried 8 out and is correct. Field supply wiring has been correctly 9 connected. Earthing connections are clean and secured and 10 earthing cables are fitted. Disconnect switch, electrical interlocks and 11 motor starter located correctly. Ensure that disconnect switch is located near the equipment served and in view of the 12 service technician. Fan bearing lubrication checked. 13 Remarks/Comments (if any): **COMPANY** Name Signature

Date