

INSTALLATION OF CABLE TRAY, TRUNKING & LADDER

Project: _____ Owner: _____ Project Manager: _____ Consultant: _____ Main Contractor : _____	IR No.: _____ Building No.: _____ Level: _____ Date: _____
--	---

NO.	DESCRIPTION	CHECKED BY			
					REMARKS
1	Approved Material used (MIR)				
2	Shopdrawing is approved				
3	Installed hanger and supports are inspected and approved				
4	Distances between supports are as per approved drawing.				
5	Installed cable tray, trunking or ladder are levelled and straight .				
6	Spring knot is used to connect cable tray or trunking to channel.				
7	Approved and correct fittings are used.				
8	Bonding jumper is installed.				
9	Expansion fittings are used as required.				
10	Painting is applied to cut ends				
11	Tagging/labelling is provided				
12	Installed containments are free of damages and scratches.				

Remarks/Comments (if any):

COMPANY			
Name			
Position			
Signature			
Date			